


## Expansion 4.14.17.mpp

| ID |    | Task Mode | Task Name                      | Duration       | Start             | Finish            | Predecessors |
|----|---|-----------|--------------------------------|----------------|-------------------|-------------------|--------------|
| 1  |    |           | <b>CEAS Student Expansion</b>  | <b>71 days</b> | <b>Tue 5/1/18</b> | <b>Tue 8/7/18</b> |              |
| 2  |    |           | Footing Excavation             | 2 days         | Tue 5/1/18        | Wed 5/2/18        |              |
| 3  |    |           | Footing pour set up            | 9 days         | Thu 5/3/18        | Tue 5/15/18       | 2            |
| 4  |    |           | Footing pour                   | 2 days         | Wed 5/16/18       | Thu 5/17/18       | 3            |
| 5  |    |           | Footing Cure                   | 7 days         | Fri 5/18/18       | Mon 5/28/18       | 4            |
| 6  |    |           | footing backfill               | 3 days         | Tue 5/29/18       | Thu 5/31/18       | 5            |
| 7  |    |           | Steel Frame                    | 5 days         | Fri 6/1/18        | Thu 6/7/18        | 6            |
| 8  |    |           | Site grading and Compaction    | 3 days         | Tue 6/5/18        | Thu 6/7/18        | 6FS+2 days   |
| 9  |    |           | Slab on grade set up and pour  | 5 days         | Fri 6/8/18        | Thu 6/14/18       | 8            |
| 10 |    |           | Slab cure                      | 7 days         | Fri 6/15/18       | Mon 6/25/18       | 9            |
| 11 |    |           | Stair Erection                 | 3 days         | Mon 6/25/18       | Wed 6/27/18       | 10FS-1 day   |
| 12 |    |           | Stair Cure                     | 7 days         | Thu 6/28/18       | Fri 7/6/18        | 11           |
| 13 |    |           | Exterior Masonry walls         | 25 days        | Fri 6/1/18        | Thu 7/5/18        | 6            |
| 14 |    |           | Exteior Curtain wall           | 32 days        | Fri 6/1/18        | Mon 7/16/18       | 6            |
| 15 |    |           | Interior Drywall (1st floor)   | 9 days         | Tue 6/26/18       | Fri 7/6/18        | 10           |
| 16 |    |           | Interior Curtain Wall          | 6 days         | Tue 6/26/18       | Tue 7/3/18        | 10           |
| 17 |    |           | 2nd floor slab set up and pour | 2 days         | Tue 6/26/18       | Wed 6/27/18       | 10           |
| 18 |    |           | 2nd floor Cure                 | 7 days         | Thu 6/28/18       | Fri 7/6/18        | 17           |
| 19 |   |           | 2nd floor walls                | 4 days         | Mon 7/9/18        | Thu 7/12/18       | 18           |
| 20 |  |           | Garage doors - Storage         | 3 days         | Fri 7/13/18       | Tue 7/17/18       | 19           |
| 21 |  |           | Doors, frames, and finishes    | 5 days         | Wed 7/18/18       | Tue 7/24/18       | 20           |
| 22 |  |           | Trade Lag Time                 | 10 days        | Wed 7/25/18       | Tue 8/7/18        | 21           |