

#	Tasks	Layout 1 - Conference Rooms		Layout 2 - Work Space		Layout 3 - Middle Ground	
		Detailed Time	Rounded Time	Detailed Time	Rounded Time	Detailed Time	Rounded Time
1	Footing Excavation	1.25	2.00	1.25	2.00	1.25	2.00
2	Footing pour set up	8.83	9.00	8.83	9.00	8.83	9.00
3	Footing pour	1.05	2.00	1.05	2.00	1.05	2.00
4	Footing Cure	7.00	7.00	7.00	7.00	7.00	7.00
5	footing backfill	2.03	3.00	2.03	3.00	2.03	3.00
6	Steel Frame	4.38	5.00	4.38	5.00	4.38	5.00
7	Site grading and Compaction	2.40	3.00	2.40	3.00	2.40	3.00
8	Slab on grade set up and pour	4.95	5.00	4.95	5.00	4.95	5.00
9	Slab cure	7.00	7.00	7.00	7.00	7.00	7.00
10	Stair Erection	2.53	3.00	2.53	3.00	2.53	3.00
11	Stair Cure	7.00	7.00	7.00	7.00	7.00	7.00
12	Exterior Masonry walls	22.00	22.00	23.80	24.00	28.05	29.00
13	Exterior Curtain wall	33.84	34.00	31.93	32.00	27.31	28.00
14	Interior Drywall (1st floor)	10.48	11.00	9.74	10.00	5.47	6.00
15	Interior Curtain Wall	5.97	6.00	3.00	4.00	5.97	6.00
16	2nd floor slab set up and pour	1.04	2.00	1.04	2.00	1.04	2.00
17	2nd floor Cure	7.00	7.00	7.00	7.00	7.00	7.00
18	2nd floor walls	3.49	4.00	3.25	4.00	1.82	2.00
19	Garage doors - Storage	2.69	3.00	2.69	3.00	2.83	3.00
20	Doors, frames, and finishes	4.25	5.00	4.00	5.00	4.25	5.00
Total		139.19	147.00	134.87	144.00	132.17	141.00

Averages of All 3

Detailed Time	Rounded Time
1.25	2.00
8.83	9.00
1.05	2.00
7.00	7.00
2.03	3.00
4.38	5.00
2.40	3.00
4.95	5.00
7.00	7.00
2.53	3.00
7.00	7.00
24.62	25.00
31.03	31.33
8.56	9.00
4.98	5.33
1.04	2.00
7.00	7.00
2.85	3.33
2.74	3.00
4.16	5.00
135.41	144.00