

May 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1	2	3	4	5
		Footing Excavation, 2 days		Footing pour set up, 9 days		
6	7	8	9	10	11	12
Footing pour set up, 9 days						
13	14	15	16	17	18	19
Footing pour set up, 9 days			Footing pour, 2 days		Footing Cure, 7 days	
20	21	22	23	24	25	26
Footing Cure, 7 days						
27	28	29	30	31		
Footing Cure, 7 days		footing backfill, 3 days				

June 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
					1	2
					Steel Frame, 5 days	
					Exterior Masonry walls, 25 days	
					Exterior Curtain wall, 32 days	
3	4	5	6	7	8	9
Steel Frame, 5 days					Slab on grade set up and pour, 5 days	
		Site grading and Compaction, 3 days				
Exterior Masonry walls, 25 days						
Exterior Curtain wall, 32 days						
10	11	12	13	14	15	16
Slab on grade set up and pour, 5 days					Slab cure, 7 days	
Exterior Masonry walls, 25 days						
Exterior Curtain wall, 32 days						
17	18	19	20	21	22	23
Slab cure, 7 days						
Exterior Masonry walls, 25 days						
Exterior Curtain wall, 32 days						
24	25	26	27	28	29	30
Slab cure, 7 days			Stair Cure, 7 days			
	Stair Erection, 3 days					
Exterior Masonry walls, 25 days						
Exterior Curtain wall, 32 days						

Overflow Tasks

ID	Name	Start	Finish
15	Interior Drywall (1st floor)	Tue 6/26/18	Fri 7/6/18
16	Interior Curtain Wall	Tue 6/26/18	Tue 7/3/18
17	2nd floor slab set up and pour	Tue 6/26/18	Wed 6/27/18
18	2nd floor Cure	Thu 6/28/18	Fri 7/6/18

July 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1	2	3	4	5	6	7
Stair Cure, 7 days						
Exterior Masonry walls, 25 days						
Exterior Curtain wall, 32 days						
8	9	10	11	12	13	14
Exterior Curtain wall, 32 days						
15	16	17	18	19	20	21
			Doors, frames, and finishes, 5 days			
Exterior Curtain wall, 32 days						
22	23	24	25	26	27	28
Doors, frames, and finishes, 5 days			Trade Lag Time, 10 days			
29	30	31				
Trade Lag Time, 10 days						

Overflow Tasks

ID	Name	Start	Finish
15	Interior Drywall (1st floor)	Tue 6/26/18	Fri 7/6/18
16	Interior Curtain Wall	Tue 6/26/18	Tue 7/3/18
18	2nd floor Cure	Thu 6/28/18	Fri 7/6/18
19	2nd floor walls	Mon 7/9/18	Thu 7/12/18
20	Garage doors - Storage	Fri 7/13/18	Tue 7/17/18

August 2018

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
			1	2	3	4
Trade Lag Time, 10 days						
5	6	7	8	9	10	11
Trade Lag Time, 10 days						
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30	31	